BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Providing and fixing children play equipment Allalasandra Lake in Ward No:04 and puttenahalli Lake in Ward No:02
2	Estimate cost / Amount	Rs.125.00 Lakhs
3	Name of Contractor	Sri.K.Gopi Reddy
4	Amount of Contract	Rs.1,25,65,801.00
5	Agreement No	02/2020-21, Dated:16-04-2020
6	No. and date under which the work order has been issued	02/2020-21, Dated:16-04-2020
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	
	1. From	
	2. From	
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.13133126.89

Scanned by TapScanner

14	Time now applied for	16-10-2020 to 24-03-2021
15	Date of recommending time limit applied	5 months 8 Days
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	5 months 8 Days
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to site dispute and there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Due to site dispute and there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor

Assistant / ~~Junior Engineer~~
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst Executive Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
BBMP, Bangalore

Scanned by TapScanner